



LONE STAR GRADING & MATERIALS  
6535 ELM GROVE RD  
BELTON, TX 76513  
Page 1 of 4

CITY OF HARKER HEIGHTS, TEXAS  
2021 STREET IMPROVEMENTS  
NTP DATE: 10/25/2021  
270 CALENDER DAYS FROM NTP

TASK filter: All Activities

© Oracle Corporation

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- summary

Activity ID	Activity Name	Original Duration	Start	Finish	Predecessors	Successors	November 2021							December 2021					January 2022				February 2022				March 2022			April 2022			May 2022			June 2022			July 2022			2022
							24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26
<b>HH 2021.500 PART E - WILDEWOOD DRIVE</b>																																										
HH 2021.500.501 MOBILIZATION-4																																										
LSGM2410 EQUIPMENT TRANSPORT																																										
HH 2021.500.503 IMPLEMENT TCP-4																																										
LSGM2430 TRAFFIC CONTROL																																										
HH 2021.500.504 IMPLEMENT SWPPP-4																																										
LSGM2440 SWPPP																																										
HH 2021.500.507 CONSTRUCT CURB																																										
LSGM2470 CURB INSTALLATION																																										
HH 2021.500.512 PULV EX ASPHALT & FURNISH/PLACE/MIX CEMENT SLURRY-4																																										
LSGM2520 CEMENT TREATED BASE																																										
HH 2021.500.515 ADJUST EX MANHOLE-1																																										
LSGM2560 ADJUST MANHOLE																																										
HH 2021.500.514 2.5" TYPE D HMAC-4																																										
LSGM2550 HMAC																																										
HH 2021.500.516 STRIPING & SIGNAGE																																										
LSGM2570 STRIPING & SIGNAGE																																										
<b>HH 2021.100 PART A - CHAUCER</b>																																										
HH 2021.100.101 MOBILIZATION																																										
LSGM1200 EQUIPMENT TRANSPORT																																										
HH 2021.100.103 IMPLEMENT TCP																																										
LSGM1230 TRAFFIC CONTROL																																										
HH 2021.100.104 IMPLEMENT SWPPP																																										
LSGM1240 SWPPP																																										
HH 2021.100.107 PULV EX ASPHALT & FURNISH/PLACE/MIX CEMENT SLURRY																																										
LSGM1270 CEMENT TREATED BASE																																										
HH 2021.100.109 2.5" TYPE D HMAC																																										
LSGM1300 HMAC																																										
HH 2021.100.110 STRIPING & SIGNAGE																																										
LSGM1330 STRIPING & SIGNAGE																																										
<b>HH 2021.200 PART B - CROWFOOT</b>																																										
HH 2021.200.201 MOBILIZATION-1																																										
LSGM1950 EQUIPMENT TRANSPORT																																										
HH 2021.200.203 IMPLEMENT TCP-1																																										
LSGM1970 TRAFFIC CONTROL																																										
HH 2021.200.204 IMPLEMENT SWPPP-1																																										
LSGM1980 SWPPP																																										
HH 2021.200.207 PULV EX ASPHALT & FURNISH/PLACE/MIX CEMENT SLURRY-1																																										
LSGM2010 CEMENT TREATED BASE																																										
HH 2021.200.209 2.5" TYPE D HMAC-1																																										
LSGM2040 HMAC																																										
HH 2021.200.210 STRIPING & SIGNAGE																																										
LSGM2050 STRIPING & SIGNAGE																																										
<b>HH 2021.300 PART C - MILLER'S CROSSING</b>																																										
HH 2021.300.301 MOBILIZATION-2																																										
LSGM2100 EQUIPMENT TRANSPORT																																										
HH 2021.300.303 IMPLEMENT TCP-2																																										
LSGM2120 TRAFFIC CONTROL																																										
HH 2021.300.304 IMPLEMENT SWPPP-2																																										
LSGM2130 SWPPP																																										
HH 2021.300.307 PULV EX ASPHALT & FURNISH/PLACE/MIX CEMENT SLURRY-2																																										
LSGM2160 CEMENT TREATED BASE																																										
HH 2021.300.310 ASPH/CONC INTERFACE REPAIR																																										
LSGM2200 HMAC																																										
HH 2021.300.309 2.5" TYPE D HMAC-2																																										
LSGM2190 HMAC																																										
HH 2021.300.311 STRIPING & SIGNAGE																																										
LSGM2210 STRIPING & SIGNAGE																																										
<b>HH 2021.399 PART D - PIONEER TRAIL</b>																																										
HH 2021.399.401 MOBILIZATION-3																																										
LSGM2270 EQUIPMENT TRANSPORT																																										



LONE STAR GRADING & MATERIALS  
6535 ELM GROVE RD  
BELTON, TX 76513  
Page 2 of 4

CITY OF HARKER HEIGHTS, TEXAS  
2021 STREET IMPROVEMENTS  
NTP DATE: 10/25/2021  
270 CALENDER DAYS FROM NTP

TASK filter: All Activities

© Oracle Corporation

- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- summary



